



May 14, 2021

Lowell High School Project
Weekly Construction Impact Narrative
For the Week Starting – 05-17-2021 and
Ending 05-22-2021

Current Phase – 1- Building E - Gymnasium Wing

Anticipated impacts for the week starting 05-17-2021 and ending 05-22-2021.

- All Deliveries will enter and exit from Father Morrisette Blvd. – Suffolk Gate 1 or 2. Police details and flagman will be utilized to prevent traffic issues and protect pedestrian traffic.
- Structural Steel Erection will be continuing. Delivery of Structure will be daily with 2 trailer trucks on average.
- Temporary Loading Dock will be active - no disruptions anticipated.
- Site Utilities will be installed – consisting of excavation and backfill operations with exporting of soil generated as needed. Trailer Dumps will be used for the export.
- Concrete operations will return – concentrating on elevated slabs. Concrete trucks will be used for placement days and a concrete boom pump will be utilized.

Mike Moore
General Superintendent - Suffolk

Suffolk



Northeast
65 Allerton Street
Boston, MA 02119

617.445.3500
suffolk.com