



January 7, 2022  
Lowell High School Project  
Weekly Construction Impact Narrative  
For the Week of 01-09-2022 thru 01-15-2022

### Current Phase – 1- Building E

Anticipated impacts for the week starting 01-09-2022 thru 01-15-2022:

- Bldg. E – Utility Work will continue, with a focus on the components required for the Permanent Power Service. No disruptions anticipated.
- Bldg. E – Permanent Gas Service Installation (by National Grid) is tentatively scheduled for 01/15/22. This will entail work at the end of the Dutton Street Extension, in the vicinity of Gate C.
- Bldg. E – Exterior Masonry Veneer installation will continue throughout the month of January, with a focus on the East Elevation. Material deliveries from Arcand Drive and the Dutton Street Extension will be taken as needed, and police details will be provided as needed.
- Bldg. E – Interior Rough-In & Masonry work to continue. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Stair F Installation will commence mid-week. A police detail will be schedule for the delivery of the stair, if needed.
- Bldg. E – Finishes will continue; specifically, drywall / taping / sanding activities at select 'early' rooms (i.e. backbone MEP spaces), along with painting activities in these same spaces and the overhead in the gym.

Sincerely,

Patrick DeBenedetto

Superintendent - Suffolk

