



December 12, 2021
Lowell High School Project
Weekly Construction Impact Narrative
For the Week of 12-12-2021 thru 12-19-2021

Current Phase – 1- Building E

Anticipated impacts for the week starting 12-12-2021 thru 12-19-2021:

- Bldg. E – Utility Work will continue, with a focus on the components required for the Permanent Power Service. No disruptions anticipated.
- Bldg. E – Exterior Masonry Veneer installation will continue throughout the month of December. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Exterior Masonry Veneer installation along the loading dock access road will occur throughout the month of December. As of 12/11/2021, the construction fence has been extended to encompass the loading dock access road. In addition, an ‘corral’ has been set up in front of the high school to house (3) dumpsters. School deliveries and dumpster access have been relocated / rerouted to the front of the school for a (2) week period.
- Bldg. E – Stair G Installation will continue. No disruptions anticipated.
- Bldg. E – Interior Rough-In & Masonry work to continue. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Finishes will commence; specifically, drywall / taping / sanding activities at select ‘early’ rooms (i.e. backbone MEP spaces), along with painting activities in these same spaces and the overhead in the gym.

Sincerely,

Patrick DeBenedetto

Superintendent - Suffolk

