



December 26, 2021
Lowell High School Project
Weekly Construction Impact Narrative
For the Week of 12-26-2021 thru 01-01-2022

Current Phase – 1- Building E

Anticipated impacts for the week starting 12-26-2021 thru 01-01-2022:

- Bldg. E – Utility Work will continue, with a focus on the components required for the Permanent Power Service. No disruptions anticipated.
- Bldg. E – Exterior Masonry Veneer installation will continue throughout the month of December. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Interior Rough-In & Masonry work to continue. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Finishes will continue; specifically, drywall / taping / sanding activities at select ‘early’ rooms (i.e. backbone MEP spaces), along with painting activities in these same spaces and the overhead in the gym.
- Bldg. C – Project P1.04 – Early Elevator Enabling Work will continue, to take advantage of Christmas Break. Trades will be working within the occupied building for the duration of Christmas Break, to push the elevator shaft work along as quickly as possible. Temporary containments will be erected within the building, and dedicated labor will be provided to ensure continuous cleaning & minimal impacts to the occupied building. Weekend work and extended work days will be included.

Sincerely,

Patrick DeBenedetto

Superintendent - Suffolk



Suffolk

Northeast
65 Allerton Street
Boston, MA 02119

617.445.3500
suffolk.com