



January 21, 2022
Lowell High School Project
Weekly Construction Impact Narrative
For the Week of 01-23-2022 thru 01-29-2022

Current Phase – 1- Building E

Anticipated impacts for the week starting 01-23-2022 thru 01-29-2022:

- Bldg. E – Exterior Masonry Veneer installation will continue, with a focus on the East & West elevations. Material deliveries from Arcand Drive and the Dutton Street Extension will be infrequent. Police details will be provided, as needed.
- Bldg. E – Interior Rough-In & Masonry work to continue. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Finishes will continue; specifically, drywall / taping / sanding activities on Levels 1 and 2, along with painting activities in these same spaces and the overhead in the gym.
- Bldg. E – Build-out of Mechanical & Electrical spaces on Levels 1 and 2 will continue.
- Bldg. E – Placement of the Stair F pans will occur. A concrete pump & concrete trucks will be on-site for a single day.

Sincerely,

Patrick DeBenedetto

Superintendent - Suffolk



Suffolk

Northeast
65 Allerton Street
Boston, MA 02119

617.445.3500
suffolk.com