



January 28, 2022  
Lowell High School Project  
Weekly Construction Impact Narrative  
For the Week of 01-30-2022 thru 02-05-2022

### Current Phase – 1- Building E

Anticipated impacts for the week starting 01-30-2022 thru 02-05-2022:

- Snow clean-up operations will commence on 01.30.22 and will continue at selective times throughout the week. Trucking will be routed via the Dutton Street Extension and Arcand Drive. Police details will be provided, as needed.
- Bldg. E – Exterior Masonry Veneer installation will continue, with a focus on the West elevation. Exterior Masonry Veneer will be substantially completed, and we will begin loading out materials & equipment associated with this activity via Arcand Drive and the Dutton Street Extension. Police details will be provided, as needed.
- Bldg. E – Interior Rough-In & Masonry work to continue. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Finishes will continue; specifically, drywall / taping / sanding activities on Levels 1 and 2, along with painting activities in these same spaces and the overhead in the gym.
- Bldg. E – Build-out of Mechanical & Electrical spaces on Levels 1 and 2 will continue.

Sincerely,

Patrick DeBenedetto

Superintendent - Suffolk



**Suffolk**

**Northeast**  
65 Allerton Street  
Boston, MA 02119

617.445.3500  
suffolk.com