



February 04, 2022
Lowell High School Project
Weekly Construction Impact Narrative
For the Week of 02-06-2022 thru 02-12-2022

Current Phase – 1- Building E

Anticipated impacts for the week starting 02-06-2022 thru 02-12-2022:

- Bldg. E – Exterior Masonry Veneer installation will continue, with a focus on the West elevation. Exterior Masonry Veneer will be substantially completed, and we will begin loading out materials & equipment associated with this activity via Arcand Drive and the Dutton Street Extension. Police details will be provided, as needed.
- Bldg. E – Interior Rough-In & Masonry work to continue. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Police details will be provided, as needed.
- Bldg. E – Finishes will continue; specifically, drywall / taping / sanding activities on Levels 1 and 2, along with painting activities in these same spaces and the overhead in the gym.
- Bldg. E – Major Electrical & Mechanical Equipment will be rigged into position in the Mechanical Mezzanine, and the MEP Backbone spaces on Level 3. ** This activity will require cranes on multiple days throughout the week. On Wednesday, 02/02/22, these crane activities will periodically impact access to the high school loading dock throughout the day. A spotter & flagging will be provided on the road, and all rigged loads will be flown over the construction area. **
- Bldg. E – Build-out of Mechanical & Electrical spaces on Levels 1 and 2 will continue.
- Bldg. E – Balance of Housekeeping Pads will be placed. Concrete trucks will enter the site via the Dutton Street Extension.

Sincerely,

Patrick DeBenedetto

Superintendent - Suffolk

