



February 11, 2022
Lowell High School Project
Weekly Construction Impact Narrative
For the Week of 02-13-2022 thru 02-19-2022

Current Phase – 1- Building E

Anticipated impacts for the week starting 02-06-2022 thru 02-12-2022:

- Bldg. E – Exterior Masonry Veneer installation will continue, with a focus on the West elevation. Exterior Masonry Veneer will be substantially completed, and we will continue loading out materials & equipment associated with this activity via Arcand Drive and the Dutton Street Extension. Police details will be provided, as needed.
- Bldg. E – Interior Rough-In & Masonry work to continue. Material deliveries from Arcand Drive and the Dutton Street Extension will be frequent. Interior Masonry work will be focused on Levels 2 and 3. Police details will be provided, as needed.
- Bldg. E – Finishes will continue; specifically, drywall / taping / sanding activities on Levels 1 and 2, along with painting activities in these same spaces and the overhead in the gym. Installation of the overhead track for the operable partition assemblies on Level 1 will continue, and installation of light fixtures within the gym space on Level 2 will continue.
- Bldg. E – Build-out of Mechanical & Electrical spaces on Levels 1, and 2 will continue. Build-out of similar spaces on Level 3 and the Mechanical Mezzanine will commence.
- Bldg. E – Stair H.2 will be delivered and installed.

Sincerely,

Patrick DeBenedetto

Superintendent - Suffolk



Suffolk

Northeast
65 Allerton Street
Boston, MA 02119

617.445.3500
suffolk.com